

# Measure L

FY 18/19 Qtr 1-4

City Name: City of Newman

Project Name: Measure L

Date: 11/8/2018 no changes through end of FY

Revenue		Expenses	
City Funds	\$ -	Project Budget	\$ 1,554,642.00
Federal Funds	\$ -	Encumbered	\$ -
State Funds	\$ -	Expended	\$ 628,292.78
Measure L Funds	\$ 83,359.78	Available	\$ -
Other Funds	0		
<b>Total</b>	<b>\$ 83,359.78</b>		

Completion Date: Construction completed on September 21, 2018

Phase: Construction Completed NOC accepted 12-18-2018

### Overall Project Details:

The project includes various types of pavement improvements throughout the City of Newman. The City has identified specific roads that require improvements based on existing structural integrity, age of road, the volume of traffic that uses each road, and the cost to construct improvements.

Pavement improvements include pulverizing and repaving existing roads, constructing an asphalt concrete overlay, constructing dig outs at failed road sections, crack sealing, and slurry sealing roads. Roads within the project scope include: Yolo Avenue, Orestimba Road, Hardin Road, R Street, Stephens Road, Yolo Street, Merced Street, Inyo Avenue, Hoyer Road, Prince Road, and Hills Ferry Road. Improvements will also include the replacement of traffic striping and markings throughout.

### Project Status: FY18/19 1st Quarter (July 2018 - September 2018)

Construction operations continued throughout multiple areas in the City.

Construction operations included pulverizing and repaving existing roads, constructing AC overlay, crack sealing, applying slurry seal, and replacing striping and markings. Additional potholing was required in locations of the high pressure PG&E gas line on Yolo Avenue and caused additional cost to the project. Pavement improvements were modified above and adjacent to the high pressure gas line as required by PG&E. Modifications included variations in proposed pavements sections, limits of construction, and means of material placement.

Final walkthrough was conducted on August 17th, 2018. Remaining construction items and punch list items were complete over the following weeks. The final day that work was performed was September 21, 2018.

The City will be taking the project to City Council at the December 11th City Council Meeting for acceptance of the work and to record the Notice of Completion.